Project Information

PID	118884	**Project Name**	ALL-CR 142-3.63/4.77
District	1	**Locale**	Allen
Project / Letting Type	Let / ODOT Let	**Status**	Active

Milestones

Milestone	Date	Completed	SFY(Qtr)	Construction Duration / Reservoir Year	Previous Lockdown	Current Lockdown	Next Lockdown	Contract Estimate	Shared PID(s)
Initial Project Scope Complete	05/21/2024	Yes	2024(4)					$3,875,000.00	
NEPA Start Date	05/07/2025	Yes	2025(4)					$2,815,100.00	
Stage 1 Plans - Submitted	09/08/2025	Yes	2026(1)					$2,815,100.00	
Stage 1 Plans - Complete	10/06/2025	Yes	2026(2)					$2,921,210.93	
Preliminary R/W Review Submission - Submitted	11/14/2025	Yes	2026(2)					$2,921,210.93	
Preliminary R/W Review Submission - Approved	12/16/2025	Yes	2026(2)					$2,921,210.93	
Compliance R/W Review Submission- Submitted	02/18/2026	Yes	2026(3)					$2,921,210.93	
Compliance R/W Review Submission - Approved	03/23/2026	Yes	2026(3)					$2,921,210.93	
Environmental Document Approved	05/18/2026	Yes	2026(4)						
Stage 2 Plans - Submitted	05/22/2026	Yes	2026(4)	Comments from ODOT and Allen County were made on the Stage 2 Submission and will be incorporated into Stage 3.				$2,921,210.93	
Stage 2 Plans - Complete	06/30/2026	Yes	2026(1)					$3,022,917.55	
Final R/W Plan Submission - Approved	07/29/2026	Yes	2027(1)					$3,022,917.55	
R/W Authorized	09/18/2026	Yes	2027(1)	Project is currently in the RW Acquisition Phase				$3,022,917.55	
Stage 3 Plans - Submitted	03/01/2027	No	2027(3)						
Stage 3 Plans - Complete	04/01/2027	No	2027(4)						
Local R/W Certification	06/18/2027	No	2027(1)	RW anticipated to be acquired by 6-18-27.					
District R/W Certification	06/25/2027	No	2027(1)						
Final Tracings - Submitted	07/30/2027	No	2028(1)						
Final Tracings - Complete	08/27/2027	No	2028(1)						
Plan Package Received in C.O.	10/01/2027	No	2028(2)						
Sale	01/01/2028	No	2028(3)						
Award	01/01/2028	No	2028(3)	Reservoir Year:					
Begin Construction	06/05/2028	No	2028(1)						
End Construction	10/27/2028	No	2029(2)	Estimated: 90					

Estimated construction dates.

Note: There are no significant design revisions still under consideration. Everything has been incorporated into the plans.